

No.	Mile Post	Station	Contract No.	Year	Utility Co.	Utility Type	Direction	Carrier	Casing	Utilities Depth Height	Work Planned Causing Potential conflict	Conflict	Notes
14	315.98	16668+13	BF-48335	2008	CITY OF CLEBURNE	SEWER	CROSSONG	12" PVC X .360" X 100'	18" STEEL X .312" X 100'	12' BOR / D 3.9'	Main Line / Grade Fill/Cut Ditch / ROW AQ Area	C	Pipeline casing may need to be lowered and extended. Vent will also need to be relocated. 3.13' ditch cut located on east side. Grading extends 29' outside ROW. Pipeline and Casing will need to be extended and lowered. UO to confirm impact. City confirmed pipeline is 4' below ditch.
21	316.12	16691+22	AT-169776	1984	CITY OF CLEBURNE	WATER	CROSSING	9.37" CL 150 X .760" X 100'	14" STEEL X .282" X 50'	4'4" BOR	Main Line / Grade Cut Ditch	C	Water Line may need to be lowered and casing extended per agreement data. 3.5 ditch cut located on the west side. Grading limits extend 6' outside of ROW. Casing will need to be extended. City GIS indicates that water line is capped on the west side of tracks and does not cross. Water line will need to be removed out of grading limits. City notes confirm that water line is abandoned.
22	316.12	16691+49	BF-44740	2007	CITY OF CLEBURNE	WATER	CROSSING	16" PVC X .696" X 100'	24" STEEL X .375" X 100'	7.5' BOR / D 5.6'	Main Line / Grade Cut Ditch / ROW AQ Area	C	Water Line may need to be lowered and casing extended per agreement data. 3.5' ditch cut located on the west side. Grading limits extend 20' outside of ROW. Casing will need to be extended and lowered to meet min 3' depth. City notes confirm 152' of 24" casing, 7.5' BOR and 5.5' at Ditch.
26	316.81	16727+80	AT-190711	1996	CITY OF CLEBURNE	WATER	CROSSING	16" PVC X .967" X 100'	24" STEEL X .344" X 80'	16' BOR / D 5'	Main Line / Grade Cut Ditch / ROW AQ Area	NC	Water line casing may need to be extended past ditch. 1.8' ditch cut located on the east side. Grading limits extend 27' outside of ROW. Casing will need to be extended. City confirmed there is no water line crossing at this location. No conflict anticipated.
27	316.82	16728+48	AT-143195	1973	CITY OF CLEBURNE	REUSE SEWER and SEWER 27B	CROSSING	25.80" DUCTILE IRON X .44" X 100'	N/A	UNKNOWN	Main Line / Grade Cut Ditch / ROW AQ Area	C	Sewer line casing may need to be extended past ditch. 4.5' ditch cut located on the west side. Grading limits extend 92' outside of ROW. Casing will need to be extended. City confirmed only 90' of casing. Pipe is 16' BOR and 3' at ditch. Sewer line will need to be lowered due to ditch cut and casing extended. Pipeline will be impacted outside of ROW. City needs to confirm if two lines exists as thier notes indicate??
36	317.34	16756+71	GC-16318	1915	CITY OF CLEBURNE	SEWER	CROSSING	SEWER PIPE	N/A	D 4' MIN	Main Line / Grade Cut Ditch	NC	Pipeline may not have min 3' below proposed ditch cut on the west side. 3.45' ditch cut located on the west side. UO to confirm impact. City confirmed there is no sewer line crossing at this location. No conflict anticipated.

37	317.49	16764+83	GC-6619	1910	CLEBURNE WATER, ICE AND LIGHTING CO. City of Cleburne	WATER	CROSSING	WATER MAIN	N/A	UNKNOWN	Main Line / Grade Cut Ditch	C	Pipeline may not have min 3' below proposed ditch cut on the west side. 4.37' ditch cut located on the west side. UO to confirm impact. City confirmed pipeline is located within road crossing. Minimal to no grading. Pipe will be in conflict with proposed 48" PVC underdrain to be installed 10.17' BNG.
45	317.70	16774+92	GC-34605	1958	CITY OF CLEBURNE	WATER	CROSSING	6" C.I. PIPE	12" CORR. METAL	3' BOR MIN	Main Line / Grade Cut Ditch	C	Pipeline may not have min 3' below proposed ditch cut on the west side. 2.84' ditch cut located on the west side. Possible impact to proposed drainage culvert. UO to confirm impact. City confirmed pipeline is 4' deep at this location. Pipe will be in conflict with proposed 48" PVC underdrain to be installed 10.17' BNG.
52	318.84	16834+82	GC-18291	1931	CITY OF CLEBURNE	WATER	CROSSING	6" WATER PIPE	UNKNOWN	UNKNOWN	Main Line / Grade Cut Ditch / ROW AQ Area	NC	Pipeline may not have min 3' below proposed ditch cut and proposed drain on the west side. 24.99' ditch cut located on the west side. Grading extends 89'. Casing will need to be extended. UO to confirm impacts. City confirmed that water line is capped not the east side and does not cross under the tracks. No conflict anticipated.
55	318.84	16835+03	GC-36588	1963	CITY OF CLEBURNE	WATER	CROSSING	8" C.I. WATER PIPE	14" C.I. PIPE	4' BOR	Main Line / Grade Cut Ditch / ROW AQ Area	NC	Pipeline may not have min 3' below proposed ditch cut and proposed drain on the west side. 24.99' ditch cut located on the west side. Grading extends 89'. Casing will need to be extended. UO to confirm impacts. City confirmed that water line does not exist at this location. Anticipate no conflict.
57	319.08	16847+70	GC-37519	1965	CITY OF CLEBURNE	SEWER	CROSSING	8" C.I. SEWER PIPE	UNKNOWN	9' BOR	Main Line / Grade Cut Ditch / ROW AQ Area	PC	Pipeline may not have min 3' below proposed ditch cut and proposed drain on the west side. 2.12' ditch cut located on the west side. UO to confirm impacts. City confirmed sewer line is 6' deep at MH on west side and flows east. Pipeline should have a minimum coverage of 4' after proposed ditch. Do not anticipate conflict but need city to confirm.
58	319.32	16860+32	GC-31428	1953	CITY OF CLEBURNE	WATER	CROSSING	6" C.I. WATER PIPE	12" STEEL	4' BOR	Main Line / Grade Cut Ditch	C	Pipeline may not have min 3' below proposed ditch cut and proposed drain on the west side. 4.29' Ditch cut located on the west side. Grading extends 61' outside ROW. Casing will need to be extended. UO to confirm impact. City confirmed that water line runs in the middle of road crossing. Pipeline will be in conflict with proposed 42" CMP.

59	319.33	16860+60	AT-128892	1968	CITY OF CLEBURNE	WATER	CROSSING	9.05" C.I. X .41" X 135.6'	15" 14 GUAGE X 64'	5.5' BOR	Main Line / Grade Cut Ditch	C	Pipeline may not have min 3' below proposed ditch cut and proposed drain on the west side. 4.29' Ditch cut located on the west side. Grading extends 61' outside ROW. Casing will need to be extended. UO to confirm impact. City confirmed water line running parallel on the west dead ends near signal hut and does not cross tracks to the east. Conflict with proposed 42" CMP.
65	317.33	16755+75	UNKOWN	UNK	CITY OF CLEBURNE	WATER	CROSSING	6" UNK	UNKNOWN	UNKNOWN	Main Line / Grade Cut / Ditch / Underdrain	C	2.96.' ditch cut located on the west side and a proposed 48" PVC underdrain to be installed 10.17' BNG. Pipeline will need to be lowered to accommodated for underdrain installation. City could not confirm any data on this utility.
66	319.09	16849+00	UNKOWN	UNK	CITY OF CLEBURNE	WATER	CROSSING	6" UNK	UNKNOWN	UNKNOWN	Main Line / Grade Cut / Ditch / Underdrain	C	2.12' ditch cut located on the west side. UO to confirm impacts. City confirmed water line crossing at this location. No information or data was found by the city. City to further investigate. Utility is not under permit. Will need to apply for permit.
69	319.08 - 319.32	16847+00 - 16860+00	NONE	2009	CITY OF CLEBURNE	WATER	PARALLEL	8"	UNKNOWN	UNKNOWN	Main Line / Grade Cut Ditch	PC	Parallel water line was identified by City GIS. Water line appears to be outside of grading limits. City SUE investigation to confirm location and depth of pipeline
70	319.08 - 319.32	16847+00 - 16860+00	NONE	2009	CITY OF CLEBURNE	SEWER	PARALLEL	8"	UNKNOWN	UNKNOWN	Main Line / Grade Cut Ditch	PC	Parallel water line was identified by City GIS. Water line appears to be outside of grading limits. City SUE investigation to confirm location and depth of pipeline
71	316.99	16737+30	UNKOWN	UNK	CITY OF CLEBURNE	WATER	CROSSING	8"	UNKNOWN	UNKNOWN	Main Line / Grade Cut Ditch	PC	Water line crossing was identified by City GIS. Water line appears to be located witin road crossing. City SUE investigation to confirm location and depth of pipeline